App. P IX-4

1953: 54
(C H)

File No. 10-53-

Previous References
~~3 HHR 30-5~~
C H 10-53-5, 6,

Serial Nos. 15, 17,

Later References

GENERAL AND REVENUE SECRETARIAT

Serial Nos 2

P-15
E

Part B for August 1953.

SUBJECT

Revised Estimate for the Construction of Maternity Hospital at Nazarbad

WD 01615—CFB—45000—15-0 1951

L 5905-8, C H 10-53-17 Dated 18 8 53

The Municipal Commissioner, Mysore (thro' President)
Chief Engineer of Mysore
Director of Medical Services
Controller, S.A.D
Executive

1884/ml Revised Estimate for the construction of Maternity Hospital at Nozarb

General and Revenue Secretariat — File No — of 195 — App. XIII-2]

Serial No

From

The ml commy. Mysore

C2 PR 95/48-ml dt 16-8-53

CM 10 53 51 5 6 — Placed for reference

Requests to obtain Specific Orders of Govt for payment of enhanced rates.

1) The letter of the Municipal Commissioner is for perusal It is stated that Specific Sanction of Govt is insisted by the Auditor for payment of enhanced rates in respect of items, Vide A in Municipal Engineer's note received with letter D 18 7 52 of the Municipal Commissioner, and that this has been excluded in the G O D. 4 5 53 although Sanction to the same, among others, had also been requested Specifically in the letter D 22 10 52 Para 4 of the Municipal Commissioner's letter D 22 10 52 is clear in this behalf It will be seen from the draft of G O D 4 5 53 that this item had been Particularly mentioned at para 2 of the draft But this portion of the draft has been ordered to be omitted with a warning to the Case Worker and has been omitted in the G O actually issued What is now wanted by the Auditor and the Municipal Commissioner is the ~~[illegible]~~ issue of a G O including the portion definitely ordered to be omitted as submitted above Subd for Orders in the circumstances explained

e—Contn Sheet

13/7

Revised Estimate for the Construction of Maternity Hospital at Nazarbad

File No 1884/Med of 1953-54

General and Revenue Secretariat

Serial No

Item no 3, payment of enhanced rates in respect of certain items was not appd in the go issued - Sanction is sought for again

Sd 20/7 2) For favour of remarks whether the request of the Med may be complied with

Sd 23/7

Asst Secy P-W D

(Sd) M. RN 23/7

3697 23/7/54

3) When ever Revised or modified estimates where no provision has been made for payment of rates over and above tender rates or difference in rates, is Sanction specific mention of such items and rates necessary in the Govt orders to admit such rates ~~to be audit~~. A copy of Circular No P W 3038 63/B 12-51-13 dated 17/18-7-51 issued in this Connection is put up (flag A)

Sd 27/8/53 4) The CE in his Secretary (vide para 3) of two collection placed below) has indicated that enhanced rates in respect of items 3, 4, 5, 10 & 17 have been relaxed & recommended to Govt. This has been appd vide para 4 of Govt of Same collection. -

5) While seeking sanction to the modified Est the Med may please, among other things, sought Sanct

Sought Sanction Specifically to the enhanced rates in respect of certain items, it is necessary for guidance of the audit that mark of State in the G.O. in manner in which Govt have disposed of these claims. This may be indicated either in the preamble portion or in the order portion but only. Hence/ the G.O may perhaps be drafted accordingly

Asst Secy/Actg Secy

16/8

b) Circular dated 17/18-7-51 issued by the P.W.D Secretariat in the matter of Sanctioning revised estimates and rates is for perusal. It is self-explanatory. Note of the P.W. Secretariat at paras 3-5 supra is also for perusal. It is opined that specific mention of the sanctioned enhanced rates should be made in the Government orders to enable the auditors to admit such rates as already submitted in para 1, in the draft G.O. set up on 22/4/53 (vide para 2 of the draft) Sanction was proposed to be accorded for payment of enhanced rate in respect of certain items (in conformity with the Standing instructions) para of the draft G.O. was specifically ordered to be omitted with a warning to the case-workers that difficulty would not have arisen had the

GENERAL & REVENUE SECRETARIAT
1 AUG 1953
318
BE MUNIVIPA

Note —Contn Sheet

Revised estimate for the construction of Maternity Hospital at Nazimabad.

File No. Hospitals at Nazimabad. of 185

General and Revenue Secretariat

Serial No

draft put up been approved in toto

1) In pursuance of the Discussion today of the Municipal Commissioner, Hyderabad, with the Secy. to Govt. the Secretary was pleased to assure the Commissioner that a revised G.O. will be issued in the matter. Hence, a draft is put up for approval

1884/53 IRL
2525
2802
3169

5/8 5/8/53

2) The draft G.O as revised at the suggestion of the P.W.D. Secy is put up for appl

9/8

Secy
Dy

3) May be appd

Minister

11/8

11/8

13/8/53

13/8

Issue
8m
14/8

Issued G.O No. Ls 5905-8/C-II 10-53-14 dated 18/8/53 — issue modified G.O

To

The Municipal Commissioner, Hyderabad.

OFFICE OF THE MINISTER FOR PUBLIC HEALTH & LOCAL SELF GOVERNMENT
2 AUG 19
No. 2487

SECRETARY TO GOVERNMENT
4347
13 AUG 1953
DEPARTMENT

SECRETARIAT GOVERNMENT
4150
10 AUG 1953
DEPARTMENT

WD 01404—GPB—40 000—18 10 52

[App F 111 2

General and Revenue Secretariat | File No | of 19

WD 02201—GPB—10 000—7 1 53

Serial No

(2) Chief Engineer

(3) Director of Medical Services

(4) Controller, E & D

B

27 8 53

89

No C2PR95/48 49
Encls -



CITY MUNICIPAL COUNCIL,
P.B. No 17
Mysore, Dated 16-6-53

FROM

THE MUNICIPAL COMMISSIONER,
City Municipal Council
MYSORE.



To

The Secretary to Government,
L S.G. & Planning Departments,
B A N G A L O R E - 1.

(Through the President).

C m 10-53-15

Sir,

L Sashi

Subject - Revised estimate for the construction of Maternity Hospital at Nazarbad.

Adverting to Government order No.L. 1383-86/CII 10-53-6 dated 4-5-53 on the above subject, I write to state that while forwarding the revised estimate for 67,000/- as approved by the Council at their meeting held on 30-6-53 orders of Government were sought for the following items.

1) modified estimate for Rs. 67,000/- incorporating certain changes detailed in Municipal Engineer's note.

2) change of design of terrace from R C C. to B.M.

3) approving payment of enhanced rates in respect of certain items detailed in the Municipal Engineer's Note.

In the order now received sanction is accorded to the item No. 1) as scrutinized by the Chief Engineer and specific mention is also made approving the proposal contained in item No 2) . But specific mention approving item No 3) has been left out, though the enhanced rates as recommended and incorporated in the modified estimate sent up to Government, have been allowed by the Chief Engineer while forwarding the estimate after scrutiny.

The claim of the contractors preferred according to the sanctioned modified estimates have been no doubt paid but are held under objection by the Auditor to the extent of rates over and above the tendered rates for want of specific mention of the sanction regarding item No 3½ in the G O. under advertance. The payment

P T O

of the enhanced rates are no doubt accepted while sanctioning the estimate as scrutinized by the Chief Engineer. But a mention in this behalf is considered necessary by the Auditor, as such a specific mention has been made in respect of other two items.

In these circumstances, I request you kindly to obtain orders of Government for payment of the enhanced rates xxxxx referred to.

As the building is complete and is about to be put into service shortly after settling the bills of the contractor in full settlement, the favour of very early orders is requested.

Yours faithfully,

N Lakshman Rau

(N Lakshman Rau).
MUNICIPAL COMMISSIONER

Forwarded with compliments,

T Venkataramaniah

16/6

(T Venkataramaniah)
President

PSK

GOVERNMENT OF MYSORE

Public Works Secretariat,

No P W 3038-63/
B 12-51-13

Dated Bangalore 12/18th July 1951.

CIRCULAR

SUBJECT —Defects noticed in the revised and modified estimates for works that are submitted to Government for sanction

---

It has been noticed in several cases that provision has been made in some corner or other of the revised or modified estimates for works under progress or to be taken up that are submitted to Government for sanction, for payment of enhanced rates for some items over and above the tendered rates or quotation rates and for payment of difference in rates between the rates that existed for controlled materials, such as cement, steel, timber, etc at the time of tender and those prevailing at the time of execution without making any mention of such provisions in the forwarding letters from the Chief Engineer Consequently such items are not generally taken to the notice of Government at the time of sanction to revised or modified estimates It is feared that sanction to such revised or modified estimates may be taken to mean acceptance of the proposed enhanced rates or difference in rates for such items in the revised estimates and consequent payment to the contractors accordingly

2 It is therefore considered necessary to impress upon all the Public Works Department Officers that the payment of rates over and above the tender rates or payment of the difference in rates for controlled materials commits Government to extra cost and is not ordinarily due to contractors except under special circumstances and under express sanction of Government with financial concurrence The Chief Engineer and other departmental officers are therefore requested to see that specific mention of such items for which enhanced rates are proposed in the revised or modified estimates should be made in the letter of submission with sufficient grounds for such recommendations for obtaining specific sanction for the payment of such enhanced rates They should also see that in the absence of such specific sanction, no payment on such account should be made even if there be provision in the revised or modified estimates sanctioned by Government

3 It is also considered necessary that in the comparative statements accompanying the revised or modified estimates separate columns have to be provided for indicating the tender rate, data rate scheduled rate and rate proposed to be provided in the revised estimate for each item of work should be shown under the above columns with abreviations T R , D R, and Sch R so as to make out exactly what has been provided for in the revised estimate for each item of work It should be understood by all that only tender rates should be paid for tendered items, schedule rates for non-tendered items and data rates for non-tendered and non-scheduled items and that no departure should be made except with specific sanction of Government

P T O

4 The Chief Engineer and other departmental officers are requested to strictly adh re to the above instructions while submitting cases for obtaining orders of Government The Technical Assistants to the Chief Engineer should be held responsible to carefully scrutinise the estimat s avoiding the irregularities pointed out above

By Order of
His Highness the Maharaja,

S BILIGIRI RAO
Secretary to Government,
Public Works Department

To
The Chief Engineer of Mysore
The Adviser, Major Irrigation Works
The Accountant-General in Mysore Works Audit Department
The Superintending Engineers of Circles
The Executive Engineers of Divisions

4

CITY MUNICIPAL COUNCIL,
P B No 17
Mysore, Dated 10th August 1953

FROM

THE MUNICIPAL COMMISSIONER,
City Municipal Council
MYSORE



To

The Secretary to Government,
L S G and Planning Departments,
Bangalore 1

(Through the President)

SIR,

Subject - Maternity Hospital at Nazarbad

Sir,

I invite his reference to this office letter of even number dated 17-6-1953 and subsequent reminders dated 10-7-1953, 23-7-1953 requesting for orders of Government to incorporate in the G O No I 1383-86/CM 10-53-6 dated 4-5-1953 their approval to the payment of enhanced rates in respect of certain items detailed in the Municipal Engineer's Note and request that orders of Government may kindly be obtained and communicated early as the Hospital is proposed to be opened during the second week of this month and final claims of the contractor have to be settled before taking possession of the building

Yours faithfully,

(N Lakshmin Rau)
Municipal Commissioner

Forwarded with compliments

T Venkataramaniah

(T Venkataramaniah)
PRESIDENT

No C2 P 95
Encls D No 1884/48-49
Sub 8
13/7

GENERAL & REVENUE SECRETARIAT
2525
16 JUL 1953
MYSORE-3

CITY MUNICIPAL COUNCIL,
P B No 17,
Mysore, Dated 10th July 1953

FROM
THE MUNICIPAL COMMISSIONER,
City Municipal Council
MYSORE

PWD-23/7

SECRETARY TO GOVERNMENT
13 JUL 1953
PUBLIC WORKS DEPARTMENT

13/7

To

The Secretary to Government,
L S G and Planning Department,
Bangalore
(Through the President)

SIR,

Subject Maternity Hospital at Nazarbad

I invite the favour of your reference to this office letter No C2 P 5/48-9 dated 16-6-1953 requesting for orders of Government to incorporate in the Government Order No L 1383-86/CM 10-53-6 dated 4-5-1953, their approval to the payment of enhanced rates in respect of cost in items detailed in the Municipal Engineer's Note and request that orders of Government may kindly be obtained early and communicated in order to settle final payment of the bill to the contractors before taking possession of the building

Yours faithfully,
(N Lakshman Rau)
Municipal Commissioner
10/7/53

Forwarded with compliments
T. Venkata Ramana
(T Venkataramaniah)
President
10/7/53
10/7

Sub8 Main file has been sent to the P-W D Secretariat on 23/7/53 vide D no 1884/48

24/7
25/7 Received Cashier reminder

Maternity Hospital at Nagpur 2525
2802

6

dated 23-7-53 from the Municipal Commissioner on the same subject

2) Enquiries are being received from the Municipal Commissioner, Mysore, as a matter of course in this case. The main file has been sent to the P-II Branch on 23.7.53 in D No 1884/MH

To return the main file

28/7

carry

28

3/8

The main file is sent to the

No C2-P-A-95/48-49
Encls

CITY MUNICIPAL COUNCIL,
P B No 17
Mysore, Dated 23-7-53.

FROM

THE MUNICIPAL COMMISSIONER,
City Municipal Council
MYSORE



To

The Secretary to Government,
L S G & Planning Departments,
Bangalore-1

Subject - Maternity Hospital at Nazarbad.

I invite the favour of your reference to this office letter C2.P. 95/48-49 dated 13-3-53 requesting for orders of Government incarporate in the G.O. No L 1383-86 /CM 10-53-6 dated 4-5-53 their approval to the payment of enhanced rates in respect of certain items detailed in the Municipal Engineer's note and request that orders of Government may kindly be obtained early and communicated in order to settle final payment of the bill to the contractor before taking possession of the building

Yours faithfully,
(N Lakshman Rau).
Municipal Commissioner
23 7 53

Forwarded with compliments,
(T Venkataramaniah)
President
23 7 53

PSK

Maternity Hospital at Nagpur 2525
2802

6

dated 23-7-53 from the Municipal
Commissioner on the same subject

2) Remarks are being received from
the Municipal Commissioner. Hence, as a
matter of course in this case, the
main file has been sent to the P.W
Branch on 23.7.53 in D No 1884/M

Do return the main file
carly

28/7

The main file is sent to the

PROCEEDINGS OF THE GOVERNMENT OF MYSORE

Read :-

Government Order No.L.1383-86/C.M.10-53-6 dated the 4th May 1953 sanctioning the modified estimate for Rs.67,000/- as scrutinised by the Chief Engineer for the construction of a Maternity Hospital at Nazarbad, Mysore, and also the change in design from R.C.C. terrace to brick-nogged terrace.

2. Letter No.C2.P.T.95/48-49 dated 16th June 1953 from the Municipal Commissioner, Mysore, requesting the issue of a modified Government Order incorporating therein approval to the payment of enhanced rates in respect of certain items as originally recommended by the Municipal Council in its resolution dated 30th June 1952 in order that the audit may be enabled to admit the rates over and above the tendered rates as worked out in the modified estimate sanctioned in the Government Order of 4th May 1953 read above.

Order No.L. 5905-8 /61 Y 10-53-D

BANGALORE, Dated 18th AUGUST 1953.

In partial modification of Government Order No.L.1383-86/C.M. 10-53-6 dated the 4th May 1953, sanction is also accorded for payment of enhanced rates in respect of items 3,4,5,10 and 17 of the recommendation of the Municipal Commissioner, as resolved by the Municipal Council at its meeting held on 30th June 1952. The rate for R.C.C.Chajja (item 13) is reduced to Rs.2/- per sq.ft.

(V.Hanumanthappa)
for Secretary to Government,
L.S.G. & Planning Departments.

To

The Municipal Commissioner, Mysore City Municipality, (through the President)
" Chief Engineer of Mysore, Bangalore,
" Director of Medical Services in Mysore,
" Controller, State Accounts Departments.

L.S.7.17/C.

G R S App F VI—G 2]

SUBJECT

Diary No of letter replied to

General and Revenue Secretariat

( )

the *195*

Date of issue 195

Signed by

May this be—

(i) printed ?
(ii) treated as a standing order ?
(iii) published in the Gazette English Part ?
(iv) translated ?
(v) placed at the disposal of the Press ?
(vi) published in the Gazette Kannada Part ?

7 Copies

Section C M
Serial No 17
File No 10-53

Proceedings of the Government of His Highness the Maharaja of Mysore

Read— G.O. No G 1383-86/CH 10-53-6 dated 4 6 53 sanctioning the modified estimate for Rs 67,000/-, as recommended by the Chief Engineer, for the construction of a Maternity Hospital at Nazarbad, Mysore, and also the change in design from RCC lintels to brick-nogged lintels

(2) Letter No. C2 PR 45/48 49 dated 16 6 53 from the

requesting the issue of a modified
T.O incorporating Government approval
to the payment of enhanced
rates in respect of certain
items as originally recommended
by the Municipal Council in
the resolution dated 30 6 53
in order that the Dept may be
enabled to admit the rates
over and above the tenderred rates
worked out
as sanctioned in the modified
estimate sanctioned in the T.O of
53 read above.

List of Enclosures

Endgs No: Dis 5905-E
18-8-53
Dated

In partial modification of T.O No.
1388-86
C-H 10-53-6 & H S 53,
sanction is also accorded for
payment of enhanced rates
in respect of items 3, 4, 5, 10 and 17

Copied by

Examined by

WD 01406—GPB—12 000 —23-10 52

G R S App F G 3

GENERAL AND REVENUE SECRETARIAT

(Continuation sheet draft form)

10

of the recommendation of the Municipal Commissioners as resolved by the Municipal Council, the rate for R.C.C. Chajja (Item 13) is reduced to Rs. 2/- per Sq. ft.

10/8/52

Secy, Co Sq & Planning Departments.

5/8

To

(1) The Municipal Commissioner, Mysore. (This Rd)

(2) Chief Engineer of Mysore Bangalore

(3) Director of Medical Services in Mysore, Bangalore

(4) Controller, Local D.

17/8/53

Notes — 5

Correspo — 11

Total 16